

FLORIDA DEPARTMENT OF TRANSPORTATION
UTILITY WORK SCHEDULE

December 14, 2016

Pursuant to Section 337.403 F.S., the UAO and FDOT agree to the UAO's need for relocation or adjustment to its utilities and FDOT's need for a schedule for the UAO to effect the relocation or adjustment. This utility work schedule is based on FDOT plans dated in the project information box below. Any deviation by FDOT or its contractor from these plans, may void this utility work schedule. Upon notification by FDOT of a change to these plans, the UAO may negotiate a new utility work schedule. The UAO agrees to notify FDOT and the contractor in writing prior to starting, stopping, resuming, and completing work in accordance with this utility work schedule. The UAO shall obtain a utility permit and comply with requirements of the 2017 Utility Accommodation Manual (UAM) for all work done under this utility work schedule. The UAO is not responsible for events beyond the control of the UAO that could not be reasonably anticipated by the UAO and which could not be avoided by the UAO with exercise of due diligence at the time of the occurrence.

FDOT PROJECT INFORMATION


Financial Project ID: O-00419	Federal Project ID: N/A
State Road Number: N/A	County: Hillsborough
FDOT Plans Dated: July 2019	District Document No.: N/A

UTILITY AGENCY/OWNER (UAO)

Utility Company: Verizon/MCI/XO/Nextlink Communication		
UAO Project Rep: James Barra	Phone: 813-928-9881	E-mail: james.barra1@verizonwireless.com
UAO Field Rep: Patrick Schaefer	Phone: 813-917-4250	E-mail: patrick.schaefer@verizonbusiness.com

UTILITY SIGNATURE

I have reviewed the FDOT plans referenced above and submit this utility work schedule in compliance with UAM Section 5 and agree to be bound by the terms of this utility work schedule.

UAO Rep.  Date 11 / 19 / 2019
 Name James Barra
 Title Engineer III, Spec-Ntwk Eng & Ops


ENGINEER OF RECORD SIGNATURE

I attest this utility work schedule is compatible with the FDOT plans referenced above.

EOR.  Date 1 / 19 / 19
 Name Megan Tetro, P.E.
 Title Engineer of Record

APPROVAL BY DISTRICT UTILITIES

This utility work schedule is complete and acceptable to FDOT.

FDOT Rep.  Date 03/10/2020
 Name David May
 Title Director of Operations

SECTION A: SUMMARY OF UTILITY WORK

The below days are the total numbers of days shown for all activities in Section C of this utility work schedule. The breakdown of how these days are to be incorporated into the FDOT project and the dependence of these days upon the completion of other activities by the UAO or others is shown in Section C.

Days prior to FDOT project construction: 0 Days during FDOT project construction: 4

Financial Project ID: O-00419
Utility Company: Verizon/MCI/XO/Nextlink Communication
FDOT Plans Dated: July 2019

SECTION B: UAO SPECIAL CONDITIONS/CONSTRAINTS

- 1) Verizon/MCI/XO/Nextlink Communications maintains the disposition of these facilities.
- 2) Contact Verizon/MCI/XO/Nextlink Field Technician Patrick Shaefer at 813-917-4250, 48 hours prior to any excavation required within 3' of existing MCI buried fiber optic cable for electronic location verification.
- 3) Contact Local project Coordinator and Lead Engineer James Barra at 813-928-9881, 48 hours prior to any field adjustments are required.
- 4) Contractor to notify Verizon/MCI/XO/Nextlink 48 hours prior to any construction near Verizon/MCI/XO facilities and coordinate cable locates with Local Project Coordinator.

FLORIDA DEPARTMENT OF TRANSPORTATION
UTILITY WORK SCHEDULE

December 14, 2016

Financial Project ID: O-00419
Utility Company: Verizon/MCI/XO/Nextlink Communication
FDOT Plans Dated: July 2019

SECTION C: UAO's WORK ACTIVITIES

Act. No.	Utility Facility (type, size, material, status)	From Station/Offset	To Station/Offset	Utility Work Activity Description	Dependent Activity	TCP Phase	Consecutive Calendar Days	
							Prior to Const.	During Const.
1	8-4" Conduits W/Manholes Old Western Union System	16+25 +/- 25' LT	17+96 +/- 25' LT	To Remain	N/A	N/A	0	0
2	4- 1.5" HDPE W/FOC Old ICI Joint System W/ Fiberlight & Comcast	16+25 +/- 38' LT	19+03 +/- 44' LT	To Remain	N/A	N/A	0	0
3	4- 1.5" HDPE W/FOC Old ICI Joint System W/ Fiberlight & Comcast	19+03 +/- 44' LT	19+10 +/- 44' LT	Existing VERIZON / MCI HDPE W/FOC Hold / Guard/ Protect Adjust if Necessary During Construction	Construction of Signal Foundation		0	3
4	4- 1.5" HDPE W/FOC Old ICI Joint System W/ Fiberlight & Comcast	19+10 +/- 44' LT	24+13 varies 24 LT	To Remain	N/A	N/A	0	0
5	1 - 24"X30"X48" MCI Pull Box	23+55 +/- 35' LT	23+55 +/- 35' LT	Existing MCI Pull Box with Fiber Optic Cable to To Be Adjusted During Construction	Staking of Curb and Grade		0	1
6	4- 1.5" HDPE W/FOC Old ICI Joint System W/ Fiberlight & Comcast	23+55 +/- 35' LT	24+13 +/- 28 RT	To Remain	N/A	N/A	0	0
7	16- 1.25" HDPE W/FOC Old XO (Verizon Business), W/ FPL (Crown Castle) & Level3 (Century Link)	16+25 +/- 35' RT	24+13 +/- 32 RT	To Remain	N/A	N/A	0	0