UTILITY WORK SCHEDULE

Pursuant to Section 337.403 F.S., the UAO and FDOT agree to the UAO's need for relocation or adjustment to its utilities and FDOT's need for a schedule for the UAO to effect the relocation or adjustment. This utility work schedule is based on FDOT plans dated in the project information box below. Any deviation by FDOT or its contractor from these plans, may void this utility work schedule. Upon notification by FDOT of a change to these plans, the UAO may negotiate a new utility work schedule. The UAO agrees to notify FDOT and the contractor in writing prior to starting, stopping, resuming, and completing work in accordance with this utility work schedule. The UAO shall obtain a utility permit and comply with requirements of the 2017 Utility Accommodation Manual (UAM) for all work done under this utility work schedule. The UAO is not responsible for events beyond the control of the UAO that could not be reasonably anticipated by the UAO and which could not be avoided by the UAO with exercise of due diligence at the time of the occurrence.

occurrence.								
	FDOT PROJECT INFORMATION							
Financial Project ID: O-00419	Federal Project ID:							
State Road Number: N/A	County: Hillsborough							
FDOT Plans Dated: July 2019	District Document No.: N/A							
	UTILITY AGENCY/OWNER (UAO)							
Utility Company: TECO PEOPLES GAS								
UAO Project Rep: JAMES HAMILTON Phone: 813-27	5-3732 E-mail: JKHAMILTON@TECOENERGY.COM							
UAO Field Rep: MARK BYRD Phone: 813-27	5-3788 E-mail: MABYRD@TECOENERGY.COM							
	UTILITY SIGNATURE							
I have reviewed the FDOT plans referenced above and submit this utility Digitally signed by James Hamilto UAO Rep. Name JAMES HAMILTON	work schedule in compliance with UAM Section 5 and agree to be bound by the terms of this utility work schedule.							
Title GAS DESIGN TECHNICIAN II								
I attest this utility work schedule is compatible with the FDOT plans reference Digitally signed by Megan Tetro Date: 2020.02.19 15:59:26-05'00' Name Megan M. Tetro, P.E. Title Engineer of Record	ENGINEER OF RECORD SIGNATURE renced above Date//							
APPROVAL BY DISTRICT UTILITIES								
This utility work schedule is complete and acceptable to FDOT. FDOT Rep. David May Name David May Title Director of Opertions	03/10/2020 							
SECTION A: SUMMARY OF UTILITY WORK								
The below days are the total numbers of days shown for all activities in Section C of this utility work schedule. The breakdown of how these days are to be incorporated into the FDOT project and the dependence of these days upon the completion of other activities by the UAO or others is shown in Section C.								
Days prior to FDOT project construction: Days during FDOT project construction: 5								

Financial Project ID:

O-00419

Utility Company:

TECO PEOPLES GAS

FDOT Plans Dated: July 2019

SECTION B: UAO SPECIAL CONDITIONS/CONSTRAINTS

- 1. THE TECO PEOPLES GAS 24-HOUR EMERGENCY NUMBER 1-877 TECO PGS (1-877-832-6747).
- 2. TECO PEOPLES GAS CREW AVAILABILITY MAY BE AFFECTED OR LIMITED DUE TO OUR REQUIRED RESPONSE TO EMERGENCY CONDITIONS ELSEWHERE. THIS LIMITATION WILL BE DEPENDENT UPON THE SEVERITY AND LOCATION OF THE EMERGENCY.
- 3. TECO PEOPLES GAS SUBCONTRACTORS NORMAL WORK SCHEDULE IS MONDAY THROUGH FRIDAY FROM 8 A.M. TO 5 P.M., EXCLUDING TECO PEOPLES GAS OBSERVED HOLIDAY'S (NEW YEARS DAY, GOOD FRIDAY, MEMORIAL DAY, JULY 4TH, LABOR DAY, THANKSGIVING DAY, THE FRIDAY AFTER THANKSGIVING DAY, CHRISTMAS EVE DAY AND CHRISTMAS DAY). ANY TECO PEOPLES GAS ASSISTANCE REQUESTED FROM THE FDOT, THEIR CONTRACTOR OR SUBCONTRACTOR OUTSIDE OF THESE NORMAL WORKING HOURS MUST BE SCHEDULED 48 HOURS IN ADVANCE. TECO PEOPLES GAS REQUIRES VERIFICATION THAT THE CREWS ARE STILL NEEDED ON THE ACTUAL WORKDAY (MONDAY THROUGH FRIDAY) THAT HAD PREVIOUSLY BEEN REQUESTED OR THE LAST BUSINESS DAY BEFORE THE REQUESTED WEEKEND OR HOLIDAY.
- 4. A COPY OF THE APPROVED CONTRACTOR'S CPM (CRITICAL PATH METHOD) IS REQUESTED WITHIN 5 DAYS OF APPROVAL.

FLORIDA DEPARTMENT OF TRANSPORTATION UTILITY WORK SCHEDULE

Financial Project ID:

O-00419

Utility Company:

TECO PEOPLES GAS

FDOT Plans Dated:

July 2019

SECTION C: UAO's WORK ACTIVITIES

Act. No.	Utility Facility (type, size, material, status)	From Station/ Offset	To Station/ Offset	Utility Work Activity Description	Dependent Activity	TCP Phase	Consecutive Calenda Prior to Const.	
1	VALVE COVER	STA. 18+76, 26.6' RT	STA. 18+76, 26.6' RT	TO BE ADJUSTED TO FINAL GRADE	FINAL GRADE ESTABLISHED	N/A		1
2	VALVE COVER	STA. 19+39, 26.6' RT	STA. 19+39, 26.6' RT	TO BE ADJUSTED TO FINAL GRADE	FINAL GRADE ESTABLISHED	N/A		1
3	VALVE COVER	STA. 20+82, 20.8' RT	STA. 20+82, 20.8' RT	TO BE ADJUSTED TO FINAL GRADE	FINAL GRADE ESTABLISHED	N/A		1
4	VALVE COVER	STA. 22+20, 15.2' RT	STA. 22+20, 15.2' RT	TO BE ADJUSTED TO FINAL GRADE	FINAL GRADE ESTABLISHED	N/A		1
5	VALVE COVER	STA. 23+23, 9.5' RT	STA. 23+23, 9.5' RT	TO BE ADJUSTED TO FINAL GRADE	FINAL GRADE ESTABLISHED	N/A		1